

Agenda Item:	V B: Information/Discussion Item
Date:	April 11, 2024
To:	Magnolia Educational & Research Foundation dba Magnolia Public Schools ("MPS") Board of
	Directors (the "Board")
From:	Alfredo Rubalcava, CEO & Superintendent
Staff Lead(s):	Patrick Ontiveros, General Counsel & Director of Facilities
	Mustafa Sahin, Project Manager
	Katrina Jimenez, Assistant Project Manager
RE:	Update on Facilities Projects

## 1. Action Proposed:

This is an informational item, there is no action.

### 2. Purpose:

Facilities Department monthly report to give an update on the existing projects at each campus.

# 3. Updates:

#### MSA1

- JAM Building
  - o Roofing is complete.
  - o Insulation on the exterior walls is complete.
  - o Shear Panel is being installed.
  - o Drywall will start on Monday, April 8<sup>th</sup> and will take two weeks to complete.
  - o Mid-June completion is tracking.
- Bungalows
  - o Fire Marshal came to approve the Fire alarm on March 18<sup>th</sup>.
  - One fire alarm for the entire campus is requested.
  - o ADT is preparing a proposal.
  - o Staff is requesting a temporary Fire Alarm.
- Alley closure
  - o Application was submitted Feb 02, 2024
    - 12-18 months for review

#### MSA2 -16600 Vanowen

- CUP Application was submitted on January 24, 2024.
- Started Community Outreach
  - o May 11th Meet and Greet Event

# MSA5 - 7111 Winnetka

- Demolition is expected to commence after the title change process is complete.
- Modular Classroom Design
  - Silvercreek was selected on March 21st.
  - o Staff is finalizing the contract. Notice to Proceed was sent to Silvercreek.
  - o Gateway, DLR, Silvercreek, Magnolia Staff first meeting was held April 2<sup>nd</sup>.
- CDE site approval
  - Received a support letter from Pierce stating long-term commitment.
  - The package will be submitted to CDE week of April 8<sup>th</sup>.



- Met with Pierce College for the 2<sup>nd</sup> time to finalize the addendum for a long-term agreement to take our students to Pierce campus to decrease MSA 5 site density.
- Pierce expected to get back to MPS in 2 weeks.
- MPS Staff are pursuing advanced site acquisition funds.
  - CSFA Board found MSA5 financially sound for Advance Apportionment at their meeting held on Thursday March 28<sup>th</sup>.

#### MSA7

- MPS staff had a positive site walk through at 18120 Sherman Way (Bank of America building) on March 26<sup>th</sup>.
- Berliner Architect was hired to do an analysis.

## MSA SA - Digital Sign

• Stanford Sign (vendor) ordered the screen, expected to be received by April 2024.