



# F.A.M.E., Inc.

## **Minutes**

## **Facility Committee Meeting**

#### **Date and Time**

Thursday May 10, 2018 at 5:00 PM

#### Location

428 Broadway Street Conference Room

#### **Committee Members Present**

A. Dupre, D. Murray-Boseman, E. Alito

#### **Committee Members Absent**

None

## **Guests Present**

Angela Morton, Kim Schlafly, Thomas Smith

## I. Opening Items

## A. Record Attendance and Guests

## B. Call the Meeting to Order

E. Alito called a meeting of the Facilities Committee Committee of F.A.M.E., Inc. to order on Thursday May 10, 2018 at 5:39 PM.

#### C. Introductions

The Committee Chair, E. Alito, introduced two new members of the Facility Committee: Kim Schlafly (Electrical Engineer) and Thom Smith (Architect). They will be voting committee members at the next Facility Committee meeting.

## D. Approve Minutes

D. Murray-Boseman made a motion to approve minutes from the Facility Committee Meeting on 04-19-18 Facility Committee Meeting on 04-19-18.

A. Dupre seconded the motion.

The committee **VOTED** unanimously to approve the motion.

#### **Roll Call**

A. Dupre Aye
E. Alito Aye
D. Murray-Boseman Aye

## **II. Phase 1 Gentilly Terrace Construction**

## A. Update of construction at Gentilly Campus which is underway.

- Old termite damage found in a 4 or 5 foot section where addition was put on. Termite contractor (Orkin) was contacted.
- Additional plumbing needed at old valves
- \$11, 800 is estimate for these two change directives (\$4,500 for plumbing and \$7,300 for termite damage)
- Mold found in corridor probably due to absence of ac in corridor It will be tested to see if remediation.
- Zoning application is filed for outdoor work. Canopies wont be installed until fall.

#### III. Upper Campus - Define Search Plan for new campus

## A. Upper Campus Search Strategies

- There are two existing campuses that are in the running for Audubon's Upper Campus: Allen Building and Banneker
- Audubon should have Program professionally prepared to assist with decision on campus selection and subsequent development of the new campus.

## IV. Closing Items

#### A. Adjourn Meeting

There being no further business to be transacted, and upon motion duly made, seconded and approved, the meeting was adjourned at 6:45 PM.

Respectfully Submitted,

E. Alito

- D. Murray-Boseman made a motion to adjourn the meeting.
- A. Dupre seconded the motion.

The committee **VOTED** unanimously to approve the motion.

## Roll Call

E. Alito Aye

D. Murray-Boseman Aye

A. Dupre Aye