



The GLOBE Academy

Facilities Committee Report

January 29, 2018

Committee Chair: Juan Archila

Report Type: Meeting Report. No Board Action Required.

Committee Meeting Dates: January 9, January 23

Attendees:

January 9, 2018

Juan Archila, Darren Fagan, Josh Gregory, James Minderhout

January 23, 2018

Juan Archila, Christi Elliott-Earby, Elizabeth Oliver

I. Call to Order and Roll Call

Mr. Archila called the meetings to order at 6:30pm and 6:37pm, respectively

II. Public Comment

No one spoke.

III. Task List Review

A. Lower Campus Fall 2018 Modularity:

1. Pond & Company is to have submitted the final drawings for a Land Disturbance Permit (LDP) to Dekalb County on Monday, January 29. Once the LDP is granted, we will need a building permit. We will hire a plan expeditor to shepherd the process.
2. Mobile modular is under contract to provide the new modular classrooms, tracking a July 1 delivery date, which means the site preparation will need to be done between Memorial Day and the last week of June.
3. This week we will send the drawings to at least three qualified contractors to manage the grading, utilities and the modular company.

B. Master Planning at Lower Campus:

1. Perkins+Will provided a draft site plan for growth at the lower campus. The committee reviewed and provided comments related to phasing, fire lane access, play space, and emergency egress.
2. Perkins+Will should provide an updated draft before our next meeting.

IV. Adjournment

The committee voted to adjourn the meeting at 7:30pm and 7:57pm, respectively.

Next Meeting: Tuesday, February 6, 2018 at 6:30pm in the Lower Campus conference room

End of Report

cc: Jason Bitar, Denise Clayton-Purvis, Doreen DeFlavis, Christi Elliott-Earby, Darren Fagan, Josh Gregory, Ryan Hudak, Brad Jones, James Minderhout, Elizabeth Oliver, Amy Stone, Denise Procida, Chip White, Mira Williams, Anna Witte, Delilah Wynn-Brown

DRAFT