

# Teach Projects:

## 10000:

- The roof in the main building and MPR leaks have been repaired and sealed
- Other drains have been cleaned out and sealed to prevent leaks
- Leak in the girl's restroom from second floor repaired
- The roof where the trash bin is located has been repaired
- The privacy fence has been installed and completed
- MPR custom cabinets for storage will be installed 6-16-20
- Painting of the entire building will be completed by 6-30-20
- General maintenance and cleaning is being done

## 10045:

- The privacy fence has been installed and completed
- The roofs were inspected, and some leaks were found, The sealing of the roof for leaks has been completed
- The project of the awning was discussed and new ramp drawings were agreed upon. Waiting for architects to submit drawings for permits.
- General cleaning is being done

## 1750:

- The special drains required by the city have been installed and completed
- We are in contact with Impact to bring all paperwork and permits to us, that the inspector requested to complete the final for plumbing. All that would be left would be the fire final. The fire Marshalls office is now open and taking appointments
- General cleaning is being done

## 8505:

- Relocation of the wall in the classroom to enlarge the room has been completed
- General cleaning is being done
- The painting of the accent walls has been completed
- Painting out the outside of the buildings has been completed
- The main floors have been cleaned and waxed
- Cleaning of the rugs will commence the week of 6-30-20

## 10600:

- The plans have been submitted to the county for the building, plumbing, demo, electrical, permits on 5-8-20. We are currently waiting on the county to finish reviewing the drawings for approval to get permits issued

## 10616:

- General maintenance is being done
- Painting is being done on all floors
- Upkeep of the grounds is also taking place
- All necessary repairs are being done

