

Quad Modernization Project Update as of June 21, 2022

Project/Opportunity:

- An Anonymous Donor expressed interest in helping the entire Student Body have access to more seating and amenities in common areas during the breaks from classes
- A private tour was setup for them to see the campus and discuss options
- The Main Quad, from the Outdoor Stage to the Student/Faculty Cafeteria Areas, were the desired focus
- A general refresh and more seating were to main goals of the donor
- A \$100,000 Donation was pledged and received, with the POSSIBILITY of additional funds if the donor is excited about our plans/designs

Process/Stages:

- 1. Secure Initial Funding
- 2. Solicit Initial Design Feedback
- 3. Create Preliminary Design
- 4. Gather Additional Feedback
- 5. Update Design & Create Project Phasing
- 6. Create Detail Designs & Presentation Materials
- 7. Solicit Additional Funding/Donations
- 8. Identify Potential Vendors/Suppliers
- 9. Solicit/Obtain Bids
- 10. Continuing with Fundraising
- 11. Contract & Schedule Chosen Vendor
- 12. Implementation

Status/Scheduling:

- Stages 1-3 already completed
- We are currently finishing Stages 4 & 5 (Gathering Feedback & Updating Designs)
- We are also starting Stages 7 & 8 now (Fundraising & Vendor Identification)
- Stages 6 & 7 (Detail Design & Phasing) expected to be completed by Late June
- Stages 7 & 10 (Fundraising) to continue throughout the project lifecycle
- Stage 9 (Bidding) expected to happen in early July
- Stages 11 (Vendor Selection & Contracting) in Mid-July
- Stage 12 (Implementation) for Phase 1 & 2 expected to start in Late July
- Phase 1 & 2 targeted for completion by Mid-Aug and School Start

Phases (Draft/Preliminary):

- Phase 1:
 - 1. Center Oval Drainage Adjustments
 - 2. Conduit for Lighting & Cabling Installed
 - 3. VAPA/Tech Equipment Infrastructure
- Phase 2:
 - 1. Outdoor Stage Hardscape
 - 2. Center Oval DG & Benches Installation
 - 3. Additional Perimeter Benches Installation (Blue Benches)
 - 4. Tree Ring Benching created like at Gilbert Quad
 - 5. Brick Planter Modifications between Main Quad & Covered Eating Area
 - 6. Outdoor Tables Installed
- Phase 3: Turf Grass/Dirt/Mud Areas and Add More Seating
- Phase 4: Student Eating Area Remake
- Phase 5: Faculty/Staff Cafeteria Renovation
- Phase 6: VAPA/Tech Equipment for Outdoor Performances







